

Tata Motors Genset service		Installation and Commissioning Report (ICR)				Service dealer name	
GOEM Dealer code		Dealer name			ICR Unique number		
Customer Name					Commissioning Site ID		
Site Name/address1		Landmark			I&C Date		
Site Name/address2		Location			Commissioning Date		
State		District			Genset Location :	Ground/ floor	
Pin code		Lat/log			Type of Site		
Diesel Generator Set Complete details							
	DG Sr. No		Engine Sr. No				
	KVA/KW Rating		Engine Model				
	1 /3 Phase		Alternator Make				
	GOEM		Alternator Frame			Sr. No:	
	Panel Type : AMF / PIU / ECP/ Manual		AMF Panel Make			Sr. No:	
	Turbocharger Make		Model			Sr. No:	
	FIP Make/ Number		Radiator Make			Sr. No:	
	Solenoid Sr. No (MM/YY)		Self Starter Make			Sr. No:	
	Initial Diesel Filled in Ltrs.		Charging Alternator Make			Sr. No:	
	DG Battery AH Rating		Battery Make			Sr. No:	
	Distance from Dealer Office in KM		Operation	Standby/continuous			
	Running Hours		Application		NA		
Installation and commissioning check sheet							
Sr No.		Check points		OK /NOT OK		Remarks / Action Taken (English / Hindi /Other local language)	
1	Check DG for Transit Damage		ok				
2	Check DG Foundation for Leveling & Finishing		ok				
3	Check DG Earthing & Earth Resistance in Ohm		ok				
4	Check for DG Body / Neutral Earthing Connection as well as Tightness		ok				
5	Check Cable entry / Exit in Canopy is sealed properly		ok				
6	Check Control wiring for properly harnessing and clamping		ok				
7	Check proper assembly of Exhaust pipe and bellow		ok				
8	Check Bellow alignment		ok				
9	Check that DG exhaust facing away from any nearby boundary and not recirculating		ok				
10	Check for sufficient space available all around enclosure for proper air ventilation & Maintenance		ok				
11	Check Lube oil level in the engine (Should be between Min Max level)		ok				
12	Check coolant concentration in radiator by refractometer		ok				
13	Check conditions of all Fuel System hoses		ok				
14	Check Coolant level in the radiator (Full) and auxiliary tank (Min- Max)		ok				
15	Check Radiator Pressure Cap is Tightened Properly		ok				
16	Check Radiator Condition for any External Damages		ok				
17	Check conditions of all Cooling System hoses		ok				
18	Check all Belts Condition and Tightness		ok				
19	Check that Breather is routed properly without any sharp bend and outlet is outside canopy		ok				
20	Check Electrolyte level in the battery- Maximum		ok				
	Check Air filter house and red band indicator condition		ok				
21	Check Battery Voltage		ok				
22	Check DG battery for Damage & Leakage		ok				
23	Check Battery Charger Functioning		ok				
24	KVA/KW Rating		ok				
25	Check Charging Alternator for Functioning		ok				
26	Check DG Automation (Changeover from Mains to DG and Vice Versa)		ok				
27	Check for DG tripping with Engine Protection (LLOP, HWT, RWL)		ok				
28	Check GSU operation & working of Safeties through it		ok				
29	Check for any oil leakage around engine, fuel tank or connections		ok				
30	Check for Functioning of Parameters in Genset units - LOP, Coolant temp, RPM, Fuel Level		ok				
31	Visual Check for Vibration and Abnormal Sound		ok				
32	Check for any visual leakages of oil , fuel & Water		ok				
33	Check Canopy Doors for Proper Alignment, Acrylic Sheet fitment, Rubber Gasket , Hinges & Locks functioning		ok				
34	Check Condition of Engine Alternator coupling and AVM Pads		ok				
35	Check Tightness of all Accessories & hardware (Nut & Bolts)		ok				
36	Check availability of folder containing documents including warranty cards , test certificates and Keys & handed over to customer rep.		ok				
Any additional Work Done :				DG PERFORMANCE PARAMETERS			
				Engine Oil Pressure (Bar)			
				Engine Coolant temp (Deg C)			
				Engine Low Idle RPM			
				Engine High idle RPM			
				No Load O/P Voltage			
				Rated Engine RPM			
Overall Genset performance observation and feedback ok							
Customer maintenance guidelines awareness							
Daily/weekly/monthly/hourly informed to customer			Yes/no	Rated Voltage			
OSB booklet/documents handed over to customer			Yes/no	Power factor			
First Service due date/hours				Frequency			
Nearest service dealer to contact for service.		1,		3	Load Current-R in (Amp)		
Contact address/ mobile number details					Load Current-Y in (Amp)		
Toll free number		18002676833	Email	care@tatmotors.com	Load Current-B in (Amp)		
Representative	Name		Designation	Phone Number		Signature	
Customer / representative							
Installation and commissioning representative							